

Clean Vessel Act Site Visit Record

SAV Date:	September 4, 2024
DEQ Staff:	Cheryl Dirck – Office of Business and Regulatory Affairs
Marina Name:	Barnacle Bill's Marina
Marina Address:	31979 S. 516 Rd
City/County/State/Zip:	Park Hill, OK 74451
Marina Contact Name/Phone:	Fran Holloway/(530) 276-4220 Ron Holloway/(530) 276-4222
Date of Award/Award Number:	F23AP02032/October 31, 2024
Amount of Award:	\$244,823.00

On September 18, 2022, Barnacle Bill's marina applied for a CVA grant to upgrade the lift stations and pump-out systems along with the piping to connect them to the aerobic system. The tanks will better handle anticipated influx of customer traffic in upcoming seasons. The marina projected an original cost for this project at \$326,430.00. The total, actual cost was \$410,514.01. The actual cost was higher than the projected cost, due to the environmental design work required for such an enormous project. The marina will only be awarded 75% of the original, projected cost in the amount of \$244,823.00.

Ron and Fran Holloway bought the marina June 4, 2019, and were anxious to begin renovations to expand and bring the marina up to a higher standard from just a marina to a resort area for the locals and boaters. In 2019, the marina applied for grant, F20AP10570, for floating restrooms and pump-out stations. The original marina could withstand the number of visitors and boaters already in the area, but they had plans to increase the number of visitors by building a two-story bar, more cabins on shore, and more deck room for boaters to park. DEQ expressed concern that the original outdated septic system would not hold the amount of potential sewage produced by the increase of boaters and visitors. To remain in compliance with DEQ regulations regarding on-site sewage, a multiple of smaller units instead of one large aerobic system would accommodate the increase of customers in boat sewage and marina visitors. The lift stations and pump-out systems with tanks were upgraded for the influx of boaters.

On September 4, 2024, Cheryl Dirck performed a site visit at the marina to verify the installation of the lift stations, pump-out systems, holding tanks, pipeline & accessories to accommodate the excess sewage. The design process, the site work, pump-out systems, construction of the pipelines, holding tanks, and administrative costs were within the DEQ compliance and CVA grant requirements. Ms. Dirck reviewed the receipts, and all dates are within the parameters of the CVA grant timeline. Barnacle Bills Marina is eligible for their awarded CVA grant funds.

Photo Series #1. Barnacle Bills Marina & Resort. September 4, 2024

Front entrance and back entrance



Photo Series #2. Barnacle Bills Marina & Resort September 4, 2024
Holding Tanks, Pump-out systems, shut-off valves, piping under the marina connecting to the aerobic system on land.

